

Virginia Department of Transportation  
 Prince William County  
 2009 Federal Paving Schedule  
 (NFO) PM9U-076-988,N501 (Stimulus)  
 Contractor: Branscome Paving

SBL=southbound lanes		NBL=northbound lanes		B=both lanes		WBL=westbound lanes		EBL=eastbound lanes	
STREET NAME	ROUTE	LANE	FROM	TO	AHQ	STATUS			
Jefferson Davis Highway	1	NBL	PJ South of Wayside	PJ North of Chesapeake Dr	Dumfries	Completed			
Jefferson Davis Highway	1	NBL	Panther Pride Dr.	Powells Creek Bridge	Dumfries	Completed			
Jefferson Davis Highway	1	NBL	Brady Hill Rd	Graham Park Rd	Dumfries	Completed			
Jefferson Davis Highway	1	NBL	.1 South of Possum Point	PJ South of Rte.234	Dumfries	Completed			
<b>Dumfries Rd</b>	<b>234</b>	<b>NBL</b>	<b>.2 m North of Rte.1</b>	<b>Van Buren Rd</b>	<b>Dumfries</b>	<b>11/6 thru 11/13/09</b>			
Lee Highway	29	SBL	Start of 4 Lane North of Pageland	PJ @ Heathcote Blvd	Gainesville	Completed			
Lee Highway	29	NBL	PJ @ Heathcote Blvd	End of 4 Lane North of Pageland	Gainesville	Completed			
Lee Highway	29	B	Rte.234	Fairfax Co Line	Gainesville	Completed			
Lee Highway	29	B	PJ south of Rte.234	PJ .8 South of Rte.234	Gainesville	Completed			
<b>Sudley Rd</b>	<b>234</b>	<b>B</b>	<b>Rt. 15</b>	<b>Catharpin Rd</b>	<b>Gainesville</b>	<b>11/5 - 11/7/09 &amp; 11/9 thru 11/13/09</b>			
<b>Prince William Parkway</b>	<b>234</b>	<b>SBL</b>	<b>PJ North of Wellington Rd</b>	<b>200 ' South of University</b>	<b>Gainesville</b>	<b>11/6 thru 11/13/09</b>			
<b>Prince William Parkway</b>	<b>234</b>	<b>NBL</b>	<b>200 ' South of University</b>	<b>PJ North of Wellington Rd</b>	<b>Gainesville</b>	<b>11/6 thru 11/13/09</b>			
Sudley Rd	234	B	.1 North of Rte.29	.1 South of Rte.29	Gainesville	Completed			
Nokesville Rd.	28	B	.35 South of Vint Hill Rd	.14 North of Linton Hall Rd	Manassas	Completed			
Centreville Rd.	28	NBL	Manassas Park City Limits	Concrete Section @Sheetz	Manassas	Completed			
Centreville Rd.	28	SBL	Concrete Section @Sheetz	Manassas Park City Limits	Manassas	Completed			

**Proposed Paving Operation(s) Work dates**

**RED = NIGHT OPERATIONS**  
**BLACK = DAY OPERATIONS**

Virginia Department of Transportation

Prince William County

2009 Paving Schedule

Schedule PM-9G-09

Contractor: Branscome Paving

SBL=southbound lanes		NBL=northbound lanes		B=both lanes		WBL=westbound lanes		EBL=eastbound lanes	
STREET NAME	ROUTE	LANE	FROM	TO	AHQ	STATUS			
Horner Rd	639	B	Rte.1297 Millwood Dr	Rte.906 Occoquan Rd	Dumfries	Completed			
Dale Blvd	784	B	Rt.1	Neabsco Mills Rd	Dumfries	Completed			
Opitz Blvd	2000	B	I-95 Overpass	Rte.2068 Gideon Dr	Dumfries	Completed			
Balls Ford Rd	621	B	PJ west of Rte.234 BP intersect.	.38 west of PJ	Gainesville	Completed			
Devlin Rd	621	B	joint west of Wellington	joint .34 east of Fog Light Way	Gainesville	Completed			
Devlin Rd	621	B	joint .19 west of Fog Light Way	joint .90 east of Fog Light Way	Gainesville	Completed			
Devlin Rd	621	B	.38 west of joint	.57 west of joint	Gainesville	Completed			
Smoketown Rd	2000	B	Rte.641 Old Bridge Rd	Rte.2865 Griffith Ave	Lake Ridge	Completed			
Smoketown Rd	2000	B	Rte.2865 Griffith Ave	Rte.641 Old Bridge Rd	Lake Ridge	Completed			
Loudoun Dr	1534	B	Rte.1546 Strasburg St	Rte.1547 Woodstock St	Manassas				
Loudoun Dr	1534	B	Rte.1534 Powhatan St	Rte.1546 Strasburg St	Manassas				
Powhatan St	1534	B	Rte. 1530 Lomond Dr	Rte.1534 Loudoun Dr	Manassas	Schedule change			
Damascus Dr	1536	B	Rte.1546 Strasburg St	Rte.1547 Woodstock St	Manassas				
Damascus Dr	1536	B	Rte.1547 Woodstock St	Rte.1548 Lafayette Ave	Manassas				
Norfolk St	1537	B	Rte.1530 Lomond Dr	Rte.1536 Damascus Dr	Manassas				
Fairmont Ave	1538	B	Rte.1530 Lomond Dr	Cul-de-sac	Manassas				
King George Dr	1542	B	West ESM	Rte.1546 Strasburg St	Manassas	Schedule change			
King George Dr	1542	B	Rte.1546 Strasburg St	Rte.1547 Woodstock St	Manassas	Schedule change			
King George Dr	1542	B	Rte.1547 Woodstock St	East ESM	Manassas	Schedule change			
King Ct	1543	B	Rte.1542 King George Dr	Cul-de-sac	Manassas				
Gregory Ct	1544	B	Rte.1542 King George Dr	Cul-de-sac	Manassas				
Chase Ct	1545	B	Rte.1542 King George Dr	Cul-de-sac	Manassas				
Woodstock St	1547	B	Rte.1567 Copeland Dr	Rte.1536 Damascus Dr	Manassas				
Lafayette Ave	1548	B	Rte.1547 Woodstock St	Rte.1566 Sudley Manor Dr.	Manassas				
Lafayette Ave	1548	B	Rte.1546 Strasburg St	Rte.1547 Woodstock St	Manassas				
Dublin Dr	1564	B	Rte.1536 Damascus Dr	Rte.1566 Sudley Manor Dr.	Manassas				
Norfolk Ct	1565	B	Rte.1537 Norfolk St	Cul-de-sac	Manassas				
<b>Copeland Dr</b>	<b>1567</b>	<b>B</b>	<b>Rte.1566 Sudley Manor Dr.</b>	<b>Cul-de-sac</b>	<b>Manassas</b>	<b>11/10 thru 11/12/09</b>			
<b>Greenview Ln</b>	<b>1580</b>	<b>B</b>	<b>Rte.1564 Dublin Dr</b>	<b>Cul-de-sac</b>	<b>Manassas</b>	<b>11/6, 11/9 &amp; 11/10/09</b>			
Wesley Rd	1586	B	Rte.1587 Bonair Dr	Rte.1580 Greenview Ln	Manassas				

Bonair Dr	1587	B	Rte.1548 Lafayette Ave	Cul-de-sac	Manassas	
<b>Pruett PI</b>	<b>1749</b>	<b>B</b>	<b>Rte.1580 Greenview Ln</b>	<b>Cul-de-sac</b>	<b>Manassas</b>	<b>11/12 &amp; 11/13/09</b>

**Proposed Paving Operation(s) Work dates**

No activity 11/7 & 11/8/09

**RED = NIGHT OPERATIONS**  
**BLACK = DAY OPERATIONS**

Virginia Department of Transportation

Prince William County

2009 Federal Paving Schedule

(NFO) 9999-076-981,N501

Contractor: Branscome Paving

SBL=southbound lanes    NBL=northbound lanes    B=both lanes    WBL=westbound lanes    EBL=eastbound lanes

STREET NAME	ROUTE	LANE	FROM	TO	AHQ	STATUS
Jefferson Davis Highway	1	SBL	Bel Air	.4 north of Dale Blvd	Dumfries	Completed
Jefferson Davis Highway	1	NBL	Maryland Ave	Opitz Blvd	Dumfries	Completed
Dumfries Rd	234	NBL	Van Buren Rd	John E. Pattie Elem. School	Dumfries	11/5 thru 11/7/09
John Marshall Highway	55	B	.66 west of Hopeway	Madison St	Gainesville	Completed
Vint Hill Rd	215	B	Glennkirk Rd	Fauquier Co Line	Gainesville	11/5 thru 11/10/09
Vint Hill Rd	215	B	.32 north of Rte.28	.24 south of Sudley Manor Dr	Gainesville	11/5 thru 11/10/09
Nokesville Rd	28	NBL	Residency Rd	Manassas City Limits	Manassas	Completed

**Proposed Paving Operation(s) Work dates**

No activity

**RED = NIGHT OPERATIONS**

**BLACK = DAY OPERATIONS**

**BLUE = NIGHT AND DAY OPERATIONS**